



# Nu-Lite Quality Assurance Guide

March 2010

## APPLICATOR QUALITY ASSURANCE CHECKLIST

*QMSF-S071*

DATE: \_\_\_\_\_

Specification # \_\_\_\_\_

Applicator Co. \_\_\_\_\_ Contact \_\_\_\_\_ Ph/Fax: \_\_\_\_\_

Owner \_\_\_\_\_

Builder \_\_\_\_\_

Architect \_\_\_\_\_

Site Address \_\_\_\_\_ Situation: Industrial

Urban

Coastal

Rural

Project Start Date \_\_\_\_\_ Project Finish Date \_\_\_\_\_

Building Consent Number \_\_\_\_\_ Colour Name \_\_\_\_\_ LRV% \_\_\_\_\_

Are there any endorsements on the Building Consent in relation to the Cladding Yes  No

Action taken \_\_\_\_\_

### BUILDERS SECTION

Wall Framing within tolerances: Yes  No

Has Window Manufacturer been informed of cavity size and custom head flashing: Yes  No

Building Wrap installed correctly: Yes  No

Framing Type: \_\_\_\_\_ Moisture Content \_\_\_\_\_ %

Flashing Tape Installed

Penetrations Flashed

Windows installed correctly: Yes  No

All Window Flashings installed correctly: Yes  No

Level of Treatment \_\_\_\_\_ Date Roof on \_\_\_\_\_

Cladding erected/installed as per manufacturers specification

Mid Floor Control Joints installed if required

### PRE INSTALLATION

Type of Battens Used: Timber  Solid Polystyrene

Have battens been installed to specifications: Yes  No

Have walls been checked for straightness and plumb? Yes  No  If no state why \_\_\_\_\_

Tolerances over 3m \_\_\_\_\_

Is the base of the cladding set at minimum 50mm below floor level: Yes  No (Please state)  \_\_\_\_\_

Substrate: Off-Form Concrete  Cement Render  Brick & Concrete Blocks  Tilt-up & Pre-cast Panels

Autoclave Aerated Concrete (AAC)  CFC Sheet  Fibre Cement Sheet

Extruded & Expanded Polystyrene Sheet  Hardibacker  Other  specify \_\_\_\_\_

**COUNCIL / BUILDING INSPECTOR SIGN OFF OF THE ABOVE CHECKLIST (preferred but optional)**

.....

**GRANOSITE / NU-AGE NU-LITE**

Specification #

Area M2

Backing board Brand

Thickness

Date Sheets Fixed

Building Wrap installed correctly

1<sup>st</sup> Coat

Batch #

Yes  No

Sheets fixed correctly

2<sup>nd</sup> Coat

Batch #

Yes  No

Nu-Therm Flashings used

3<sup>rd</sup> Coat

Batch #

Yes  No

Flashings installed correctly

4<sup>th</sup> Coat

Batch #

Yes  No

Flashings sealed and primed

5<sup>th</sup> Coat

Batch #

Yes  No

Mesh used 10mm

6<sup>th</sup> Coat

Batch #

Applicators Signature \_\_\_\_\_ Date \_\_\_\_\_ Builders Signature \_\_\_\_\_ Date \_\_\_\_\_