



Nu-Therm Quality Assurance Guide

March 2010

APPLICATOR QUALITY ASSURANCE CHECKLIST

QMSF-S071

DATE: _____

Specification # _____

Applicator Co. _____ Contact _____ Ph/Fax: _____

Owner _____

Builder _____

Architect _____

Site Address _____ Situation: Industrial

Project Start Date _____ Project Finish Date _____ Urban

Building Consent Number _____ Colour Name _____ LRV% _____ Coastal

Are there any endorsements on the Building Consent in relation to the Cladding Yes No Rural

Action taken _____

BUILDERS SECTION

Wall Framing within tolerances: Yes No

Has Window Manufacturer been informed of cavity size and custom head flashing: Yes No

Building Wrap installed correctly: Yes No

Framing Type: _____ Moisture Content _____ %

Flashing Tape Installed

Penetrations Flashed

Windows installed correctly: Yes No

All Window Flashings installed correctly: Yes No

Level of Treatment _____ Date Roof on _____

Cladding erected/installed as per manufacturers specification

Mid Floor Control Joints installed if required

PRE INSTALLATION

Type of Battens Used: Timber Solid Polystyrene

Have battens been installed to specifications: Yes No

Have walls been checked for straightness and plumb? Yes No If no state why _____

Tolerances over 3m _____

Is the base of the cladding set at minimum 50mm below floor level: Yes No (Please state) _____

Substrate: Off-Form Concrete Cement Render Brick & Concrete Blocks Tilt-up & Pre-cast Panels

Autoclave Aerated Concrete (AAC) CFC Sheet Fibre Cement Sheet

Extruded & Expanded Polystyrene Sheet Hardibacker Other specify _____

COUNCIL / BUILDING INSPECTOR SIGN OFF OF THE ABOVE CHECKLIST (optional but preferred)

.....

GRANOSITE / NU-AGE NU-THERM 40/60 (Expanded Polystyrene Cladding System)

Specification #

Area M2

Polystyrene Grano Foam <input type="checkbox"/>	Size 60mm <input type="checkbox"/> 40mm <input type="checkbox"/>	Other
Other <input type="checkbox"/>		
Specify		
Date Sheets Fixed	Nail Size 90mm <input type="checkbox"/> 110mm <input type="checkbox"/>	Other
Nu-Therm Washers used	1 st Coat	Batch #
Yes <input type="checkbox"/> No <input type="checkbox"/>		
Sheets nailed correctly for wind zone	2 nd Coat	Batch #
Yes <input type="checkbox"/> No <input type="checkbox"/>		
Nu-Therm Flashings used	3 rd Coat	Batch #
Yes <input type="checkbox"/> No <input type="checkbox"/>		
Flashings installed correctly	4 th Coat	Batch #
Yes <input type="checkbox"/> No <input type="checkbox"/>		
Flashings sealed and primed	5 th Coat	Batch #
Yes <input type="checkbox"/> No <input type="checkbox"/>		
Mesh used 4mm <input type="checkbox"/> 6mm <input type="checkbox"/>	6 th Coat	Batch #

Applicators Signature _____ Date _____ Builders Signature _____ Date _____